

*Mayor*  
William Siegel  
*Mayor Pro Tem*  
Lois Wynne  
*Council Members*  
John Gordon  
Eddie Neal  
Willard Rodarmel



**Maintenance and Fleet  
Division**

711 Cinnamon Drive  
Lemoore • CA 93245  
Phone • (559) 924-6739  
FAX • (559) 924-9708

## Staff Report

ITEM 3K

**To:** Lemoore City Council  
**From:** Joe Simonson, Parks and Recreation Director   
**Date:** July 30, 2013  
**Subject:** Notice of Completion – 2012-13 Double Chip Seal / Cape Seal Project

---

**Discussion:**

Quad Knopf has notified staff that the 2012-13 CIP Double Chip Seal/Cape Seal Project has been completed and a Notice of Completion can be filed and retention payment released. The International Slurry Seal (VSS) retention amount to be released is \$33,217.70.

This project was extended due to inclement weather and was revised to a cape seal procedure for streets not completed last year.

**Budget Impact:**

The Capital Improvement Program budget 4729A and 4734C total construction cost is \$685,797.14. The changes provided a cost saving from the original bid of \$777,900.00. Engineering fees to date are approximately \$51,400.

**Recommendation:**

That the City Council, by motion, approve the filing of the Notice of Completion for the 2012-13 Double Chip Sealing/Cape Seal Conversion Project, authorize the City Manager to sign and release the final retention payment to International Slurry Seal in the amount of \$33,217.70.