



---

**PROJECT:**

Lemoore Police Department Dispatch Building  
Modular Bid Package  
658 Hill St.  
Lemoore, CA 93245

Date : 02/26/19  
TETER Project No.: A 17-10678 D

**CLIENT:**

City of Lemoore  
119 Fox St.  
Lemoore, CA 93245

---

*The following additions, deletions and revisions to the plans, specifications and Addenda shall become a part of the plans and specifications. It is the responsibility of the General Contractor to submit the information contained in this addendum to all subcontractors and suppliers. The Bidder shall acknowledge receipt of the Addendum in the Bid Proposal. (Addendum number of pages: 2 pages + 0 attachments = 2 total pages).*

**PROJECT MANUAL:**

**5-01: PROJECT MANUAL, SPECIFICATION SECTION M\_093000 – “TILING,” revise as follows:**

A. Article 3.7, A, 2. Revise to read as follows:

“2. Mortar: Portland cement mortar.”

B. Article 3.8, A, 2. Revise to read as follows:

“2. Mortar: Portland cement mortar.”

C. Article 3.9, A, 2. Revise to read as follows:

“2. Mortar: Portland cement mortar.”

**CLARIFICATIONS:**

**5-02: Refer to Sheets M-A200 – “FLOOR PLAN” and M-A400 – “BUILDING SECTIONS.”**

A. The building sections on Sheet M\_A400 are to illustrate desired interior vertical elements of the building. Alternative module floor types and foundation systems will be acceptable, including raised floor with stem wall foundations. Raised floor systems shall include provisions for lightweight concrete slab (rat slab) to be installed over subfloor. Foundation and floor systems shall account for the access floors in the Dispatch Room (Room 116) and Radio Room (Room 117).

## **ADDENDUM NO. 5**

Lemoore PD Dispatch – Modular Bid Package  
Page 2

**END OF ADDENDUM NO. 5**

---

Loren Aiton  
Architect of Record