



PROJECT:

Lemoore Police Department Dispatch Building
Modular Bid Package
658 Hill St.
Lemoore, CA 93245

Date : 03/04/19
TETER Project No.: A 17-10678 D

CLIENT:

City of Lemoore
119 Fox St.
Lemoore, CA 93245

The following additions, deletions and revisions to the plans, specifications and Addenda shall become a part of the plans and specifications. It is the responsibility of the General Contractor to submit the information contained in this addendum to all subcontractors and suppliers. The Bidder shall acknowledge receipt of the Addendum in the Bid Proposal. (Addendum number of pages: 3 pages + 0 attachments = 3 total pages).

PROJECT MANUAL:

6-01: PROJECT MANUAL, SPECIFICATION SECTION M_012600 – “CONTRACT MODIFICATION PROCEDURES,” revise as follows:

A. Refer to 1.2, A. Revise as follows:

“A. Section includes administrative and procedural requirements for handling and processing Contract modifications including the following:

1. Governing Agency requirements.
2. Architect’s Supplemental Instructions.
3. Architect’s Change Directive.
4. Proposal Requests.
5. Change Orders.”

B. Refer to 1.3. Addition as follows:

“D. Architect’s Change Directive (ACD): A form utilized by the Architect directing the Contractor to proceed with a change that may or may not require Governing Agency approval.

E. Architect’s Supplemental Instruction (ASI): For minor changes in the Work not involving adjustment to the Contract Sum or the Contract Time, the Architect will issue Architect’s Supplemental Instructions authorizing such changes.”

6-02: PROJECT MANUAL, SPECIFICATION SECTION M_015000 – “TEMPORARY FACILITIES AND CONTROLS,” addition as follows:

A. Refer to 1.6, A, 1. Addition as follows:

“a. *2016 California Building Code, Chapter 11B, Accessibility to Public Buildings, Public Accommodations, Commercial Buildings and Public Housing. Accessibility requirements of CBC Chapter 11-B shall apply to permanent and temporary construction support facilities for uses and activities not directly associated with the actual processes of construction, including but not limited to offices, meeting rooms, plan rooms, and other administrative and support functions. Sanitary facilities serving support facilities shall be accessible and comply with CBC Section 11B-213 (Ref. CBC 11B-201.4).*”

B. Refer to 3.2. Addition as follows:

“H. *Heating and Cooling: Provide temporary heating and cooling required by construction activities for curing or drying of completed installations or for protecting installed construction from adverse effects of low temperatures or high humidity. Select equipment that will not have a harmful effect on completed installations or elements being installed.*”

C. Refer to 3.3. Addition as follows:

“J. *Dewatering Facilities and Drains: Comply with requirements of authorities having jurisdiction. Maintain Project site, excavations, and construction free of water.*

1. *Dispose of rainwater in a lawful manner that will not result in flooding Project or adjoining properties or endanger permanent Work or temporary facilities.*”

6-03: PROJECT MANUAL, SPECIFICATION SECTION M_017300 – “EXECUTION,” addition as follows:

A. Refer to 3.9. Addition as follows:

“E. *Coordinate startup and adjusting of equipment and operating components with requirements in each Specification Section.*”

6-04: PROJECT MANUAL, SPECIFICATION SECTION M_023000 – “SUBSURFACE INVESTIGATION,” revise as follows:

A. Refer to 1.3, A. Revise as follows:

1. Remove “November 26, 2018” and replace with “December 3, 2018.”

ADDENDUM NO. 6

Lemoore PD Dispatch – Modular Bid Package
Page 3

6-05: PROJECT MANUAL, SPECIFICATION SECTION M_081113 – “HOLLOW METAL DOORS AND FRAMES,” addition as follows:

A. Refer to 2.3, A. Addition as follows:

“10. Exposed Finish: Factory prime finish for field painting.”

B. Refer to 2.4. Addition as follows:

“H. Exposed Finish: Factory prime finish for field painting.”

CLARIFICATIONS:

6-06: Refer to PROJECT MANUAL, SPECIFICATION SECTION M_283100 – “FIRE ALARM SYSTEM” and DRAWINGS, SHEET M-E500 – “FIRE ALARM PLAN BRIDGING DOCUMENT,” revise as follows:

A. Remove existing water gong from existing building fire riser.

B. Provide and install new flow switch on existing police station building fire riser. Connect to new fire alarm system.

END OF ADDENDUM NO. 6

Loren Aiton
Architect of Record